



30	TULGAO WEST TRAMLINE	Tulgao	2,199,148.70	12/2017		0.00%	-
31	NGIBAT TRAMLINE	Ngibat	1,680,000.00	12/2017		54.25%	911,389.56
32	BUSCALAN MILLING TRADITIONAL UNOY RICE	BUSCALAN	700,000.00	12/2017		0.00%	-
33	Construction of Manpower Development Center	LGU Compound	10,000,000.00	12/2017		0.00%	-
33	Construction of Evacuation Center	POBLACION TINGLAYAN	4,988,488.00	04/2018		0.00%	-

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

Prepared by:


 PRESENTACION A. ODIEM
 Municipal Accountant

Approved by:


 SACRAMENTO S. GUMILAB
 Municipal Mayor

Republic of the Philippines
Province of Kalinga
Municipality of Tinglayan

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS, or ACTIVITIES
For the Quarter Ended September 30, 2018


	PROJECT TITLE	LOCATION	TOTAL	DATE	TARGET	PROJECT STATUS	
			COST	STARTED	COMPLETION	% OF	TOTAL COST
						COMPLETION	INCURRED TO DATE
1	PDAF- Sen. Escudero	Municipality of Tinglayan	1,000,000.00	06/01/12		58.22%	582,212.12
2	Completion of Farmer's Training Center	Municipality of Tinglayan	120,000.00	12/01/11		78.10%	93,724.67
3	CONCRETING-CONSTRUCTION OF BUGNAY-BUTBUT ROAD	Butbut Tinglayan	38,400,000.00	10/01/15		100.00%	38,400,000.00
4	Construction of Chupa-an WWS Sumadel I-II	Sumadel Tinglayan	1,000,000.00	02/01/16		99.96%	999,560.93
5	Improvement of Day Care Center	Poblacion Tinglayan	200,000.00	02/01/15		99.74%	199,482.28
6	Continuation of Dananao Access Road	Dananao, Tinglayan	1,000,000.00	11/2016		99.82%	998,174.11
7	Cons. Of Tirepath @ Ngibat	Ngibat Tinglayan	1,000,000.00	11/2016		99.23%	992,285.81
8	Const of Tirepath @ Tulgao East&West	Tulgao Tinglayan	1,000,000.00	11/2016		99.39%	993,912.48
9	Cons of Tirepath-Asafang Section, Sum1	Sumadel 1 Tinglayan	1,500,000.00	11/2016		99.57%	1,493,527.79
10	Cons of Tirepath @ Loccong	Loccong, Tinglayan	1,000,000.00	11/2016		99.23%	992,285.92
11	Road Opening @ Manubal	Manubal Tinglayan	1,000,000.00	11/2016		99.74%	997,360.05
12	Flood Control/Drainage Canal-Proper Butbut	Butbut proper Tinglayan	1,000,000.00	11/2016		74.55%	745,462.96

13	Flood Control @ Bunog River Poblacion	Poblacion Tinglayan	2,000,000.00	11/2016		99.36%	1,987,145.16
14	Flood Control -Footbridge Protection Ambato	Ambato Tinglayan	1,500,000.00	11/2016		87.50%	1,312,543.13
15	Cons of Potable Water System- Basao	Basao Tinglayan	500,000.00	11/2016		99.47%	497,349.60
16	Cons of Small Irrig Proj @ Finasser Sumadel 2	Sumadel 2 Tinglayan	1,000,000.00	11/2016		33.64%	336,429.30
17	Cons of New BHS @ Old Tinglayan	Old Tignlayan Tinglayan	1,000,000.00	11/2016		41.28%	412,813.01
18	Rehab of BHS @ Luplupa Poblacion	Luplupa Tinglayan	500,000.00	11/2016		76.12%	380,612.76
19	Flood Control(Drainang Canal) @ Lower Bangad	Lower BangAD Tinglayan	500,000.00	11/2016		93.10%	465,501.33
20	Support to Solid Waste Mgmt	Municipal Wide	300,000.00	11/2016		93.85%	281,546.11
21	MLGP-Sustainability Project	Municipal Wide	100,000.00	10/2016		99.06%	99,056.00
22	Construction of Daycare Centers	Municipal Wide	2,000,000.00	10/2016		98.93%	1,978,500.66
23	Construction of Ahrong PWS	Bugnay Tinglayan	1,500,000.00	10/2016		40.82%	612,311.69
24	Rehab of Poblacion PWS	Poblacion Tinglayan	3,000,000.00	10/2016		37.01%	1,110,271.11
25	Improvement of Belong Manubal Access Road	Belon Manubal Tinglayan	3,500,000.00	10/2016		67.90%	2,376,657.71
26	Construction of Amanin PWS	Luplupa Tinglayan	1,102,000.00	10/2016		99.61%	1,097,735.77
27	MLGP-2017 BATCH 5	MUNICIPAL WIDE	150,000.00	12/2017		9.17%	13,750.00
28	LUPLUPA TRAMLINE	Luplupa	1,609,013.00	12/2017		0.00%	-
29	BANGAD TRAMLINE		2,100,000.00	12/2017		0.00%	-

		BANGAD	-			
30	TULGAO WEST TRAMLINE	Tulgao	2,199,148.70	12/2017	0.00%	-
31	NGIBAT TRAMLINE	Ngibat	1,680,000.00	12/2017	0.00%	-
32	BUSCALAN MILLING TRADITIONAL UNOY RICE	BUSCALAN	700,000.00	12/2017	0.00%	-

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

Prepared by:


 PRESENTACION A. ODIEM
 Municipal Accountant

Approved by:

SACRAMENT S. GUMILAB
 Municipal Mayor

13	Flood Control @ Bunog River Poblacion	Poblacion Tinglayan	2,000,000.00	11/2016		99.36%	1,987,145.16
14	Flood Control -Footbridge Protection Ambato	Ambato Tinglayan	1,000,000.00	11/2016		0.00%	-
15	Cons of Potable Water System- Basao	Basao Tinglayan	500,000.00	11/2016		0.00%	-
16	Cons of Small Irrig Proj @ Finasser Sumadel 2	Sumadel 2 Tinglayan	1,000,000.00	11/2016		33.64%	336,429.30
17	Cons of New BHS @ Old Tinglayan	Old Tignlayan Tinglayan	1,000,000.00	11/2016		0.00%	-
18	Rehab of BHS @ Luplupa Poblacion	Luplupa Tinglayan	500,000.00	11/2016		76.12%	380,612.76
19	Flood Control(Drainang Canal) @ Lower Bangad	Lower BangAD Tinglayan	500,000.00	11/2016		0.00%	-
20	Support to Solid Waste Mgmt	Municipal Wide	300,000.00	11/2016		93.85%	281,546.11
21	MLGP-Sustainability Project	Municipal Wide	100,000.00	10/2016		99.06%	99,056.00
22	Construction of Daycare Centers	Municipal Wide	2,000,000.00	10/2016		98.93%	1,978,500.66
23	Construction of Ahrong PWS	Bugnay Tinglayan	1,500,000.00	10/2016		40.82%	612,311.69
24	Rehab of Poblacion PWS	Poblacion Tinglayan	3,000,000.00	10/2016		37.01%	1,110,271.11
25	Improvement of Belong Manubal Access Road	Belon Manubal Tinglayan	3,500,000.00	10/2016		31.51%	1,102,724.18
26	Construction of Amanin PWS	Luplupa Tinglayan	1,102,000.00	10/2016		99.61%	1,097,735.77
27	MLGP-2017 BATCH 5	MUNICIPAL WIDE	150,000.00	12/2017		9.17%	13,750.00
28	LUPLUPA TRAMLINE	Luplupa	1,609,013.00	12/2017		0.00%	-
29	BANGAD TRAMLINE	BANGAD	2,100,000.00	12/2017		0.00%	-

File

Republic of the Philippines
 Province of Kalinga
 Municipality of Tinglayan

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS, or ACTIVITIES
 For the Quarter Ended June 30, 2018

PROJECT TITLE	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		
					% OF COMPLETION	TOTAL INCURRED	OST O DATE
1 PDAF- Sen. Escudero	Municipality of Tinglayan	1,000,000.00	06/01/12		58.22%	5	1,212.12
2 Completion of Farmer's Training Center	Municipality of Tinglayan	120,000.00	12/01/11		63.64%		1,369.34
3 CONCRETING-CONSTRUCTION OF BUGNAY-BUTBUT ROAD	Butbut Tinglayan	38,400,000.00	10/01/15		100.00%	38,4	1,000.00
4 Construction of Chupa-an WWS Sumadel I-D	Sumadel Tinglayan	1,000,000.00	02/01/16		99.96%	9	1,560.93
5 Improvement of Day Care Center	Poblacion Tinglayan	200,000.00	02/01/15		99.74%	1	1,482.28
6 Continuation of Dananao Access Road	Dananao, Tinglayan	1,000,000.00	11/2016		99.82%	9	1,174.11
7 Cons. Of Tirepath @ Ngibat	Ngibat Tinglayan	1,000,000.00	11/2016		99.23%	9	1,285.81
8 Const of Tirepath @ Tulgao East&West	Tulgao Tinglayan	1,000,000.00	11/2016		99.39%	9	1,912.48
9 Cons of Tirepath-Asafang Section, Sum1	Sumadel 1 Tinglayan	1,500,000.00	11/2016		99.57%	1,4	1,527.79
10 Cons of Tirepath @ Loccong	Loccong, Tinglayan	1,000,000.00	11/2016		99.23%	9	1,285.91
11 Road Opening @ Manubal	Manubal Tinglayan	1,000,000.00	11/2016		99.74%	9	1,360.01
12 Flood Control/Drainage Canal-Proper Butbut	Butbut proper Tinglayan	1,000,000.00	11/2016		74.55%	7	1,462.91

30	TULGAO WEST TRAMLINE	Tulgao	2,199,148.70	12/2017		0.00%	-
31	NGIBAT TRAMLINE	Ngibat	1,680,000.00	12/2017		0.00%	-
32	BUSCALAN MILLING TRADITIONAL UNOY RICE	BUSCALAN	700,000.00	12/2017		0.00%	-

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

Prepared by:

PRESENTACION A. ODIEM
Municipal Accountant

Approved by:

SACRAMENT S. GUMILAB
Municipal Mayor

Republic of the Philippines
Province of Kalinga
Municipality of Tinglayan


CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS, or ACTIVITIES
For the Quarter Ended March 31, 2018

	PROJECT TITLE	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS	
						% OF COMPLETION	TOTAL COST INCURRED TO DATE
1	PDAF- Sen. Escudero	Municipality of Tinglayan	1,000,000.00	06/01/12		58.22%	582,212.12
2	Completion of Farmer's Training Center	Municipality of Tinglayan	120,000.00	12/01/11		63.64%	76,369.34
3	CONCRETING-CONSTRUCTION OF BUGNAY-BUTBUT ROAD	Butbut Tinglayan	38,400,000.00	10/01/15		100.00%	38,400,000.00
4	Construction of Chupa-an WWS Sumadel I-II	Sumadel Tinglayan	1,000,000.00	02/01/16		99.96%	999,560.93
5	Improvement of Day Care Center	Poblacion Tinglayan	200,000.00	02/01/15		99.74%	199,482.28
6	Continuation of Dananao Access Road	Dananao, Tinglayan	1,000,000.00	11/2016		99.82%	998,174.11
7	Cons. Of Tirepath @ Ngibat	Ngibat Tinglayan	1,000,000.00	11/2016		99.23%	992,285.81
8	Const of Tirepath @ Tulgao East&West	Tulgao Tinglayan	1,000,000.00	11/2016		99.39%	993,912.48
9	Cons of Tirepath-Asafang Section, Sum1	Sumadel 1 Tinglayan	1,500,000.00	11/2016		99.57%	1,493,527.79
10	Cons of Tirepath @ Loccong	Loccong, Tinglayan	1,000,000.00	11/2016		99.23%	992,285.92
11	Road Opening @ Manubal	Manubal Tinglayan	1,000,000.00	11/2016		99.74%	997,360.05
12	Flood Control/Drainage Canal-Proper Butbut	Butbut proper Tinglayan	1,000,000.00	11/2016		0.00%	-


13	Flood Control @ Bunog River Poblacion	Poblacion Tinglayan	2,000,000.00	11/2016		99.36%	1,987,145.16
14	Flood Control -Footbridge Protection Ambato	Ambato Tinglayan	1,000,000.00	11/2016		0.00%	-
15	Cons of Potable Water System- Basao	Basao Tinglayan	500,000.00	11/2016		0.00%	-
16	Cons of Small Irrig Proj @ Finasser Sumadel 2	Sumadel 2 Tinglayan	1,000,000.00	11/2016		33.64%	336,429.30
17	Cons of New BHS @ Old Tinglayan	Old Tignlayan Tinglayan	1,000,000.00	11/2016		0.00%	-
18	Rehab of BHS @ Luplupa Poblacion	Luplupa Tinglayan	500,000.00	11/2016		0.00%	-
19	Flood Control(Drainang Canal) @ Lower Bangad	Lower BangAD Tinglayan	500,000.00	11/2016		0.00%	-
20	Support to Solid Waste Mgmt	Municipal Wide	300,000.00	11/2016		93.85%	281,546.11
21	MLGP-Sustainability Project	Municipal Wide	100,000.00	10/2016		99.06%	99,056.00
22	Construction of Daycare Centers	Municipal Wide	2,000,000.00	10/2016		98.93%	1,978,500.66
23	Construction of Ahrong PWS	Bugnay Tinglayan	1,500,000.00	10/2016		40.82%	612,311.69
24	Rehab of Poblacion PWS	Poblacion Tinglayan	3,000,000.00	10/2016		37.01%	1,110,271.11
25	Improvement of Belong Manubal Access Road	Belon Manubal Tinglayan	3,500,000.00	10/2016		31.51%	1,102,724.18
26	Construction of Amanin PWS	Luplupa Tinglayan	1,102,000.00	10/2016		99.61%	1,097,735.77

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

Prepared by:


PRESENTACION A. ODIEM
Municipal Accountant

Approved by:


SACRAMENTO S. GUMILAB
Municipal Mayor

Republic of the Philippines
Province of Kalinga
Municipality of Tinglayan


CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS, or ACTIVITIES
For the Quarter Ended December 31,2017

	PROJECT TITLE	LOCATION	TOTAL	DATE	TARGET	PROJECT STATUS	
			COST	STARTED	COMPLETION	% OF	TOTAL COST
					DATE	COMPLETION	INCURRED TO DATE
1	PDAF- Sen. Escudero	Municipality of Tinglayan	1,000,000.00	06/01/12		58.22%	582,212.12
2	Completion of Farmer's Training Center	Municipality of Tinglayan	120,000.00	12/01/11		63.64%	76,369.34
3	CONCRETING-CONSTRUCTION OF BUGNAY-BUTBUT ROAD	Butbut Tinglayan	38,400,000.00	10/01/15		100.00%	38,400,000.00
4	Construction of Chupa-an WWS Sumadel I-II	Sumadel Tinglayan	1,000,000.00	02/01/16		99.96%	999,560.93
5	Improvement of Day Care Center	Poblacion Tinglayan	200,000.00	02/01/15		99.74%	199,482.28
6	Continuation of Dananao Access Road	Dananao, Tinglayan	1,000,000.00	11/2016		99.82%	998,174.11
7	Cons. Of Tirepath @ Ngibat	Ngibat Tinglayan	1,000,000.00	11/2016		99.23%	992,285.81
8	Const of Tirepath @ Tulgao East&West	Tulgao Tinglayan	1,000,000.00	11/2016		99.39%	993,912.48
9	Cons of Tirepath-Asafang Section, Sum1	Sumadel 1 Tinglayan	1,500,000.00	11/2016		99.57%	1,493,527.79
10	Cons of Tirepath @ Loccong	Loccong, Tinglayan	1,000,000.00	11/2016		99.23%	992,285.92
11	Road Opening @ Manubal	Manubal Tinglayan	1,000,000.00	11/2016		99.74%	997,360.05
12	Flood Control/Drainage Canal-Proper Butbut	Butbut proper Tinglayan	1,000,000.00	11/2016		0.00%	-


13	Flood Control @ Bunog River Poblacion	Poblacion Tinglayan	2,000,000.00	11/2016		99.36%	1,987,145.16
14	Flood Control -Footbridge Protection Ambato	Ambato Tinglayan	1,000,000.00	11/2016		0.00%	-
15	Cons of Potable Water System- Basao	Basao Tinglayan	500,000.00	11/2016		0.00%	-
16	Cons of Small Irrig Proj @ Finasser Sumadel 2	Sumadel 2 Tinglayan	1,000,000.00	11/2016		30.28%	302,786.07
17	Cons of New BHS @ Old Tinglayan	Old Tignlayan Tinglayan	1,000,000.00	11/2016		0.00%	-
18	Rehab of BHS @ Luplupa Poblacion	Luplupa Tinglayan	500,000.00	11/2016		0.00%	-
19	Flood Control(Drainang Canal) @ Lower Bangad	Lower BangAD Tinglayan	500,000.00	11/2016		0.00%	-
20	Support to Solid Waste Mgmt	Municipal Wide	300,000.00	11/2016		93.85%	281,546.11
21	MLGP-Sustainability Project	Municipal Wide	100,000.00	10/2016		99.06%	99,056.00
22	Construction of Daycare Centers	Municipal Wide	2,000,000.00	10/2016		98.93%	1,978,500.66
23	Construction of Ahrong PWS	Bugnay Tinglayan	1,500,000.00	10/2016		40.82%	612,311.69
24	Rehab of Poblacion PWS	Poblacion Tinglayan	3,000,000.00	10/2016		37.01%	1,110,271.11
25	Improvement of Belong Manubal Access Road	Belon Manubal Tinglayan	3,500,000.00	10/2016		31.51%	1,102,724.18
26	Construction of Amanin PWS	Luplupa Tinglayan	1,102,000.00	10/2016		99.61%	1,097,735.77

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

Prepared by:


PRESENTACION A. ODIEM
Municipal Accountant

Approved by:


SACRAMENTO S. GUMILAB
Municipal Mayor

13	Flood Control @ Bunog River Poblacion	Poblacion Tinglayan	2,000,000.00	11/2016		99.36%	1,987,145.16
14	Flood Control -Footbridge Protection Ambato	Ambato Tinglayan	1,500,000.00	11/2016		87.50%	1,312,543.13
15	Cons of Potable Water System- Basao	Basao Tinglayan	500,000.00	11/2016		99.47%	497,349.60
16	Cons of Small Irrig Proj @ Finasser Sumadel 2	Sumadel 2 Tinglayan	1,000,000.00	11/2016		33.64%	336,429.30
17	Cons of New BHS @ Old Tinglayan	Old Tignlayan Tinglayan	1,000,000.00	11/2016		41.28%	412,813.01
18	Rehab of BHS @ Luplupa Poblacion	Luplupa Tinglayan	500,000.00	11/2016		76.12%	380,612.76
19	Flood Control(Drainang Canal) @ Lower Bangad	Lower BangAD Tinglayan	500,000.00	11/2016		93.10%	465,501.33
20	Support to Solid Waste Mgmt	Municipal Wide	300,000.00	11/2016		93.85%	281,546.11
21	MLGP-Sustainability Project	Municipal Wide	100,000.00	10/2016		99.06%	99,056.00
22	Construction of Daycare Centers	Municipal Wide	2,000,000.00	10/2016		98.93%	1,978,500.66
23	Construction of Ahrong PWS	Bugnay Tinglayan	1,500,000.00	10/2016		99.96%	1,499,455.55
24	Rehab of Poblacion PWS	Poblacion Tinglayan	3,000,000.00	10/2016		87.57%	2,627,137.88
25	Improvement of Belong Manubal Access Road	Belon Manubal Tinglayan	3,500,000.00	10/2016		67.90%	2,376,657.71
26	Construction of Amanin PWS	Luplupa Tinglayan	1,102,000.00	10/2016		99.61%	1,097,735.77
27	MLGP-2017 BATCH 5	MUNICIPAL WIDE	150,000.00	12/2017		9.17%	13,750.00
28	LUPLUPA TRAMLINE	Luplupa	1,609,013.00	12/2017		100.00%	1,609,013.00
29	BANGAD TRAMLINE	BANGAD	2,100,000.00	12/2017		100.00%	2,100,000.00

Republic of the Philippines
Province of Kalinga
Municipality of Tinglayan

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS, or ACTIVITIES
For the Quarter Ended December 31, 2018

	PROJECT TITLE	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS	
						% OF COMPLETION	TOTAL COST INCURRED TO DATE
1	PDAF- Sen. Escudero	Municipality of Tinglayan	1,000,000.00	06/01/12		58.22%	582,212.12
2	Completion of Farmer's Training Center	Municipality of Tinglayan	120,000.00	12/01/11		78.10%	93,724.67
3	CONCRETING-CONSTRUCTION OF BUGNAY-BUTBUT ROAD	Butbut Tinglayan	38,400,000.00	10/01/15		100.00%	38,400,000.00
4	Construction of Chupa-an WWS Sumadel I-II	Sumadel Tinglayan	1,000,000.00	02/01/16		99.96%	999,560.93
5	Improvement of Day Care Center	Poblacion Tinglayan	200,000.00	02/01/15		99.74%	199,482.28
6	Continuation of Dananao Access Road	Dananao, Tinglayan	1,000,000.00	11/2016		99.82%	998,174.11
7	Cons. Of Tirepath @ Ngibat	Ngibat Tinglayan	1,000,000.00	11/2016		99.23%	992,285.81
8	Const of Tirepath @ Tulgao East&West	Tulgao Tinglayan	1,000,000.00	11/2016		99.39%	993,912.48
9	Cons of Tirepath-Asafang Section, Sum1	Sumadel 1 Tinglayan	1,500,000.00	11/2016		99.57%	1,493,527.79
10	Cons of Tirepath @ Loccong	Loccong, Tinglayan	1,000,000.00	11/2016		99.23%	992,285.92
11	Road Opening @ Manubal	Manubal Tinglayan	1,000,000.00	11/2016		99.74%	997,360.05
12	Flood Control/Drainage Canal-Proper Butbut	Butbut proper Tinglayan	1,000,000.00	11/2016		93.01%	930,068.19